



## Plantation Road Bicycle, Pedestrian and Streetscape Improvement Project Update



*This email is intended to update residents, businesses and others interested in the Plantation Road Project on the status of construction.*

### Plantation Road Construction Activities

The Plantation Road Project is starting to near completion. The final underground utility work is being performed with the storm sewer pipe crossing of Plantation Road anticipated to take place the week of April 2nd (weather permitting). This work is being conducted at night to minimize traffic impacts.

In the next few weeks, road milling will occur along with installation of permanent pavement patches to improve the road surface.

Over the next four to six weeks, weather permitting, curb and gutter installation will take place, as will the actual construction of the shared-use path. The project is on schedule for completion in June.

Unless otherwise noted, construction is taking place between 9 a.m. and 10 p.m. with lane closures in place during non-peak hours.

### Lila Drive Turnaround

Roanoke County has awarded a contract to Bowman Excavating to construct a

turnaround at end of Lila Drive, between Harris and Wells Fargo. Construction is anticipated to begin mid-April and will take six weeks. As part of this project, Lila Drive will be repaved from Plantation Road to the new turnaround.

## Contact Information

Contact David Henderson, County Engineer, with any questions by phone at (540) 772-2083 or by email at [dhenderson@roanokecountyva.gov](mailto:dhenderson@roanokecountyva.gov).

VISIT THE WEBPAGE